

ELLWOOD SYSTEMS -- OPERATIONAL CONTROLLED DOCUMENT

ELU SAW EXTRUSION CUT LIST

JOB: 25036 | RELEASE: 1 | REV: A | DATE: 2026-08-28 | Saw Station Cut Schedule - 24ft Mill Stock Bars

1. Extrusion Profile 4001 (Perimeter Frame Track)

Stock Length: 288.0" (24 ft) Miter Angles: 45 deg / 45 deg and 90 deg Square						
Cut Item	Mark Ref	Length (Inches)	Angle Left	Angle Right	Qty	Bar Allocation
EXT-01	P-101	94.000"	45 deg Miter	45 deg Miter	8	Stock Bar 1-3
EXT-02	P-101	46.000"	45 deg Miter	45 deg Miter	8	Stock Bar 4-5
EXT-03	P-103	118.000"	45 deg Miter	45 deg Miter	8	Stock Bar 6-9
EXT-04	P-103	46.000"	45 deg Miter	45 deg Miter	8	Stock Bar 10-11
EXT-05	C-201	94.000"	90 deg Square	90 deg Square	8	Stock Bar 12-14

2. Extrusion Profile 4002 (Intermediate Stiffener)

Stock Length: 288.0" (24 ft) Cut: 90 deg Square Cut						
STF-01	P-103	44.250"	90 deg Square	90 deg Square	12	Stock Bar 15-16
STF-02	P-107	58.250"	90 deg Square	90 deg Square	6	Stock Bar 17